

# DEMOLITION PERMIT APPLICATION

Please complete all areas and submit along with:

- **Non-refundable permit fee:** Residential: \$50 Comm. Industrial, Multifam 4+ units: \$100 Accessory Bldg over 500 sq ft: \$25  
 When a primary structure is demolished, all accessory structures must also be taken down. A permit is required for each structure over 500 sq ft.
- **Certificate of Insurance:** \$250K personal injury & \$50K property damage
- **Bond** *Cashier's Check:* Residential > 4 units: \$300 Comm. Indust. Multifam 4+ units: \$600 Access Bldg > 500 SF: \$150
- **Environmental Study**

<b>DEMOLITION PROPERTY ADDRESS:</b>	Parcel No.: <b>28-</b>
Contractor:	Tel:
Contractor Mailing:	Cell:
Owner:	Owner Tel:
Owner Mailing:	
<input type="checkbox"/> <b>Residential:</b> Size: _____ Year built: _____ Use: _____ Construction: _____	
<input type="checkbox"/> <b>Commercial</b> Size: _____ Year built: _____ Use: _____ Construction: _____	
<input type="checkbox"/> <b>Accessory Building:</b> Size: _____ Year built: _____ Use: _____ Construction: _____	
<input type="checkbox"/> _____ Size: _____ Year built: _____ Use: _____ Construction: _____	
<input type="checkbox"/> _____ Size: _____ Year built: _____ Use: _____ Construction: _____	
<input type="checkbox"/> <b>Historic Landmark:</b> <input type="checkbox"/> NO <input type="checkbox"/> YES    - <i>if yes, attach copy of Certificate of Appropriateness</i>	
Demolition start date: _____ Demolition finish date: _____ Permit valid for 30 days	

Is structure within 15 ft of public street or sidewalk?     Yes     No    "yes", 6 ft, solid barricades and lights are required.

The owner of the building, or his/her agent, shall notify all utilities having utility service connections. Complete all areas in this portion of the form with disconnection date, or scheduled date, in lieu of a release from each utility.

- |  |  |     |    |
|--|--|-----|----|
| • Electric service disconnected: _____                                     | Owner obtained Ohio Edison confirmation:   | YES | NO |
| • Natural gas service disconnected: _____                                  | Owner obtained Dominion East OH confirmation:  | YES | NO |
| • Telephone service disconnected: _____                                    | Owner obtained SBC confirmation:   | YES | NO |
| • Water service disconnected: _____  | Owner obtained Consumer's Ohio Water confirm:  | YES | NO |
| • Water well capped: _____   | Owner obtained confirmation:   | YES | NO |
| • Septic System crushed/filled _____                                       | Owner obtained confirmation:   | YES | NO |
| • Sanitary Sewer disconnected _____  | Owner obtained confirmation:   | YES | NO |
| • Cistern, cesspool, underground vault, or underground metal storage tank? |  | YES | NO |
| • Extermination _____  | Insect & rodent treatment complete   | YES | NO |
| • Environmental Study completed, copy attached                             | Asbestos <input type="checkbox"/> not detected <input type="checkbox"/> detected & removed |     |    |
| • C&D Landfill to be used _____  | Location: _____  |     |    |

If a previously unknown cistern, cesspool, underground vault, or underground metal storage tank is discovered during demolition – please notify Green Zoning so that demolition records can reflect proper removal & disposal.

THE UNDERSIGNED CERTIFIES THAT THE INFORMATION IN AND WITH THIS APPLICATION IS TRUE AND ACCURATE; CONSENTS TO AGENTS OF THE CITY ENTERING PREMISES FOR INSPECTION AND VERIFICATION OF INFORMATION SUBMITTED; UNDERSTANDS THAT ALL DEBRIS MUST BE CLEARED AWAY AND THE SITE RESTORED; AND FAILURE TO COMPLY WITH DEMOLITION REGULATIONS MAY RESULT IN FORFEITURE OF DEPOSIT.  
 CONTRACTORS MUST ADHERE TO ALL STANDARDS AND SPECIFICATIONS AS OUTLINED IN GCO 1462.06 'APPENDIX A', TECHNICAL SPECIFICATIONS.

**I AGREE TO COMPLY WITH THE CITY TECHNICAL SPECIFICATIONS FOR DEMOLITION AND WILL NOTIFY THE CITY 24 HOURS PRIOR TO DEMOLITION AND WITHIN 48 HOURS OF COMPLETION TO INITIATE INSPECTION**

Applicant Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Bond Received - Cashier's Check only	Date received: _____	Amount: _____
Pre-demo inspection: _____ Init'l _____	Permit processed by: _____ Date: _____	
Post-demo inspection: _____ Init'l _____	Bond release approval: _____ Date: _____	

APPENDIX A  
CITY OF GREEN  
Technical Specifications For Demolitions

Demolition and Removal Procedures:

1. The contractor shall remove the entire building, including all walls, floors, ceiling and foundation supports of all kinds to the basement level. The existing ground level shall be considered to be a straight line drawn between the front highest present elevation and the rear lot line elevation.
2. Unless otherwise specified, no building shall be removed from the premises as a whole.
3. In cases where basements exist, the contractor shall break up the basement floor in such a manner as to permit the drainage of water. Basement walls, both exterior and interior, shall be removed to the basement floor level or broken up in pieces not larger than six inches in diameter and incorporated with suitable fill material. Basements shall be backfilled with clean fill material. The contractor shall furnish the required amount of fill material for completing and filling in of basements.
4. All vault spaces shall be filled with material which shall consist of sound durable crushed limestone, crushed slag, crushed gravel or slacker aggregate. The material shall be such that it will compact to the satisfaction of the City. The crushed aggregate shall be thoroughly compacted to a depth of six inches to 100% of maximum dry density. The contractor shall not remove, damage, or destroy vaults of private or public utilities.
5. All metal storage tanks found underground are to be removed and disposed of. All masonry structures underground are to be broken and filled with clean earth. In the case of cisterns or cesspools, the contractor shall notify the City of the existence of the same prior to the removal thereof, and upon obtaining approval, shall break up such cisterns and/or cesspools and cause the voids or cavities to be filled with clean earth.
6. Where basements or excavations are located within five feet of the straight line, as defined in Number 1, a fence shall be erected along the street line and extended five feet beyond such basement or excavation.
7. Demolition work shall be done in strict accordance with all applicable laws, ordinances, and codes of the City of Green.
8. In addition to other restrictions, the burning of any materials or rubble on the site is not permitted without approval by the City of Green Fire Chief and the Ohio EPA. A fire extinguisher shall be present, or water line shall be laid at all points where burning torches are used for cutting.
9. The contractor shall dispose of all rubble and debris in a licensed facility. All trucks used for hauling must use tailgates and will be required to use approved City truck routes. Any material dropped from the trucks must be picked up. It shall be the responsibility of the contractor to clean daily the hauling route of all materials dropped from the haul trucks. The condition of the haul route shall at all times meet the approval of the City. The contractor will be required to maintain streets and clean daily from them any dirt and debris falling from the hauling trucks or from tires. If streets are not kept clean daily by the contractor the City will clean the same and deduct the cost thereof from the deposit placed with the City.
10. If any building or part thereof which is being razed or demolished contains asbestos in quantities or under circumstances subjecting such asbestos to Federal and/or State asbestos removal regulations, the removal of such asbestos shall be performed only by a person, firm or corporation certified by the applicable Federal and/or State approval authorities for such removal and shall be performed in accordance with the methods and procedures required by applicable Federal and/or State statutes and regulations. If there is any question or uncertainty regarding the existence of asbestos subject to Federal or State asbestos removal regulations, no permit shall be issued and no work shall be commenced until a determination of the need for special asbestos removal procedures has been determined by the County Health Department.
11. The use of explosives to perform the work is prohibited.
12. Prior to the demolition of any building, the contractor shall have a licensed exterminator inspect and, if necessary, treat the building for insects and rodents. A copy of the inspection report and treatment, if performed, must be filed with the City of Green Service Department.
13. Prior to commencing any demolition on any parcel, the contractor shall prepare the work in such a manner as to keep dust at a minimum. Dust shall also be controlled during all loading and hauling operations.
14. The contractor shall furnish and erect all temporary sidewalks, barricades, covers, and other temporary structures for the proper and safe conduct of the work as required by law, and shall remove all such temporary structures upon the completion of the work.

Cleaning the Site:

The contractor shall remove all equipment and debris from the completed parcels and leave the grounds in a neat condition free from stones, rubbish, or debris of any nature.

Treatment of Abandoned Water Wells:

- According to the Rules of the Ohio Department of Health Public Health Council Private Water Systems, Chapter 3701-28, effective January 1, 1981, amended January 1, 1984, abandonment of a water well "means the complete filling with grout of a well in order to seal the aquifer to prevent the contamination of ground water. In the case of cisterns, abandonment includes emptying the cistern and filling it with an inert solid material. In the case of a spring or pond, abandonment means the disconnection of all piping from the source to the point of discharge."
- All water wells will be considered abandoned unless otherwise specified.
- All cisterns, springs or ponds will be considered abandoned.
- Water wells to be permanently abandoned shall be completely filled with grout in order to seal the aquifer to prevent contamination of ground water.
- Cisterns to be permanently abandoned shall be emptied and completely filled with an inert solid material.

Treatment of Abandoned Household Sewage Disposal Systems (Septic Systems):

- According to Cod. Ord. Section 816.04(c) of the Environmental Health Code of the Summit County General Health District, an abandoned sewage disposal system shall be cleaned and filled to the surface of the surrounding ground with suitable material.
- All underground tanks or other voids shall be pumped, crushed, and filled with suitable material.